



Department of Energy

Energy Programmes and Projects

Electricity Infrastructure/ Industry Transformation

Presenter : Lebogang Mojanaga

13th January 2015



energy

Department:
Energy
REPUBLIC OF SOUTH AFRICA

REIPPPP Projects Status Update

Summary

Description		BW 1		BW 2	
		Projects	MW	Projects	MW
Grid Connection	Projects connected to the grid	27	1415.43	11	499.72
	Projects currently delayed GCD	1	5	2	158.78
Commercial Operation (CO)	Projects achieved COD	24	1182.62	5	185.5
	Projects achieved COD late	16		3	
	Projects did not achieve COD as yet (SCOD in past)	2		1	
Early Operating (EO)	Projects in EO Period	0	0	2	144.6
Total MW in CO and EO					1512.72 MW



energy

Department:
Energy
REPUBLIC OF SOUTH AFRICA

Projects in Early Operating Bid Window 1 (1)

Project name	Technology	Contracted Capacity (MW) (as per PPA)	EOP start date (as per Notice)	Capacity in EOP (MW) (as per Notice)	SCOD



energy

Department:
Energy
REPUBLIC OF SOUTH AFRICA

Projects in Commercial Operation Bid Window 1 (22)

Project name	Technology	Contracted Capacity (MW)	Achieved Capacity (MW)	Achieved COD
RustMo1	Solar PV	6.93	6.93	15-Nov-13
Hopefield	Wind	65.4	65.4	1-Feb-14
MetroWind	Wind	27	27	7-Feb-14
Kalkbult Solar PV	Solar PV	72.5	72.4	19-Mar-14
Aries Solar PV	Solar PV	9.65	9.65	20-Mar-14
Konkoonsies Solar PV	Solar PV	9.65	9.65	20-Mar-14
PV De Aar	Solar PV	45.6	45.6	5-Apr-14
Droogfontein	Solar PV	45.6	45.4	6-Apr-14
Herbert Solar PV	Solar PV	19.98	19.9	11-Apr-14
Greefspan Solar PV	Solar PV	9.9	9.9	11-Apr-14
Dassiefontein	Wind	27	27	7-May-14



energy

Department:
Energy
REPUBLIC OF SOUTH AFRICA



Project name	Technology	Contracted Capacity (MW)	Achieved Capacity (MW)	Achieved COD
Jeffreys Bay	Wind	138	135.11	15-May-14
Letsatsi	Solar PV	64	64	21-May-14
Lesedi	Solar PV	64	64	21-May-14
Soutpan	Solar PV	28	27.94	4-July-14
Nobelsfontein	Wind	75	73.8	12-Jul-14
Mulilo de Aar	Solar PV	10	10	19-Jul-14
Solar Capital de Aar	Solar PV	75	75	15-Aug-14
Kathu	Solar PV	75	75	15-Aug-14
Witkop	Solar PV	30	29.68	20-Sep-14
Mulilo Prieska	Solar PV	20	19.93	01-Oct-14
Dorper	Wind	97.53	97.53	09-Aug-14
Cookhouse	Wind	138.6	135.8	19-Nov-14
Touwsrivier	Solar PV	36	36	05-Dec-14
Total MW		1190.34	1182.62	



energy

Department:
Energy
REPUBLIC OF SOUTH AFRICA

Projects in Early Operating Bid Window 2 (2)

Project name	Technology	Contracted Capacity (MW) (as per PPA)	EOP start date (as per Notice)	Capacity in EOP (MW) (as per Notice)	SCOD
Dreunberg	Solar PV	69.6	28-Aug-14	32.3	31 Dec-14
Jasper	Solar PV	75.0	01-Nov-14	75.0	17-Dec-14
Total MW		144.6		107.3	



energy

Department:
Energy
REPUBLIC OF SOUTH AFRICA

Projects in Commercial Operation Bid Window 2 (5)

Project name	Technology	Contracted Capacity (MW)	Achieved Capacity (MW)	Achieved COD
Linde	Solar PV	36.8	36.8	30-Jun-14
Vredendal	Solar PV	8.8	8.8	31-Jul-14
Upington Solar	Solar PV	8.9	8.9	31-Jul-14
Boshoff	Solar PV	60.0	57	25-Oct-14
Sishen	Solar PV	74.0	74	29-Nov-14
Total MW		188.5	185.5	



energy

Department:
Energy
REPUBLIC OF SOUTH AFRICA



Thank you



West Coast 1



energy

Department:
Energy
REPUBLIC OF SOUTH AFRICA